ELECTRICAL CHI	ECKLIST
----------------	---------

Subcontractor _____ Job Name/No. _____

ROUGH-INS

Pass	Fail	NA	
			All work must comply with local, state and the National Electrical Code, even in areas where no local inspection exists.
			Breaker panels (Cutler Hammer or GE Load center) in the size and location specified on
			the plans and on the specification sheet.
			All wires on exterior wall located not over 4" above bottom plate.
			All copper wires run (no aluminum wires except for entrance cable and strip heat).
			All 12 gauge wire.
			Location of switches, receptacles, fixtures and appliance rough-ins agree with plans.
			Check door swings and light switches against plans.
			All kitchen and bath receptacles and switches are 43" after finish flooring to the bottom
			of boxes and others are at 45 $\frac{1}{2}$ " after finished flooring to the bottom of boxes.
			All receptacles are to be at 12" after finished flooring to the bottom of boxes.
			All boxes set out 3/8" from framed wall for ¹ / ₂ " drywall.
			Outlets installed every 6' along any wall over 2' long in a habitable room.
			GFCI outlets are in bath, kitchen counters, garages and exterior outlets.
			Outlets within 24" of any place on a kitchen counter top including islands and peninsula
			cabinets.
			Lights over vanities are at 15" from ceiling to center of box.
			2" X 4" blocking installed for ceiling fans in living room and all bedrooms.
			2" X 4" blocking installed for exterior floods on vinyl siding houses.
			Rough-in range 2" and dryer receptacles 24" above floor.
			Rough-in washer receptacles 24" above floor.
			Separate circuits for refrigerator, freezer, clothes washer, dishwasher, well pump, gas
			furnace and attic fan, as required.
			Install service entrance for underground service on rough-in if siding is installed. If not,
			return trip to complete.
			Closet lights installed away from shelving where allowed by code.
			All boxes installed 3/8" past framing unless otherwise noted.
			No damage to sheathing.
			No wires through fire stops.
			Connect bath exhaust fan vent pipe(s) left by heat man.
			No invoices paid until local inspection approval.
			Job site is cleaned up each day including trash, boxes, shavings, mud etc.
			Wire and build out panel box for temporary power to house.

TRIM-OUT

	No finger/hand prints around switches and receptacles on finished walls.
	All receptacles and switch covers installed straight an level.
	Tape water heater breaker to off position and mark it until it is filled with water this
	is an absolute must. Turning on a breaker on an empty hot water heater will burn out
	the unit. Check and double check this item.
	Connect the service breaker and hot wire house then test each circuit, outlet, switch and
	breaker.
	Overhead service must have a point of contact for power company.
	All circuits are labeled.
	All work must comply with local, state and National Electrical Code, even in areas where
	no local inspection exists.

- □ □ No invoices paid until local inspection is approved and signed.
- □ □ □ A trash cleaned up and disposed of.

The Subcontractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Subcontractor agrees, upon notification to correct these items within 3 working days, or gives "Our Company" the right to correct these item(s) and backcharge the Subcontractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.

Signature _____Date _____