

CABINETS CHECKLIST

Subcontractor _____ **Job Name/No.** _____

- | Pass | Fail | NA | |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinets are plumb and level " 1/8". |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinets are screwed with at least two screws which penetrate the framing at least 2".
Cabinets over 16" wide have at least 4 screws. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinets are in locations according to plans. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Counters are free of nicks and scratches. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Drawers slide easily and work properly. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinet doors are level and the same height across top and operate properly. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinet door and drawer bumpers are installed so they don't bang against the cabinets. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hinges and drawer glides don't squeak. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinet doors are not warped. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All cabinet and drawer faces are free of nicks and scratches. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Counter tops are securely screwed to the cabinets. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Counter tops installed and properly caulked where needed. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Install back splash on all jobs unless noted |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinet trim properly installed. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Check all cabinet trim and crown molding. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cut and install trim and shoe mold (tack shoe mold in place) |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Check D/W and range trim (Leave extra pieces of trim at job). |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Bottom of refrigerator leg is plumb and secured to floor. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Valance is installed over kitchen window if applicable. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Trim is on overhead cabinets is installed on each side of window. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cabinets and cabinet doors are uniform in color and wood grain. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Range opening is 30" unless otherwise specified. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Cut out all receptacles in back splash. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Move regular 110 receptacles when they are behind range. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Move receptacle or switch when box hits half on back splash and half on wall. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Wipe down cabinets. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Remove all glue from counter tops and back splash. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Holes for water lines cut and drain pipes with maximum of 1/2" clearance. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | All trash, scraps and saw dust cleaned up and (put in burn pit). |

The Subcontractor understands and accepts responsibility for items on this checklist and verifies these items have been checked and are acceptable. In the event these items are not completed to our satisfaction, the Subcontractor agrees, upon notification to correct these items within 3 working days, or gives "Our Company" the right to correct these item(s) and backcharge the Subcontractor accordingly. I hereby verify that the above items have been checked and are acceptable. I understand that this checklist must be turned in with the invoice in order to receive payment on this job.

Signature _____

Date _____